



6980 Sierra Center Parkway, Suite 90
 Reno, NV 89511

March 26, 2014
 File: 1009

Mr. Chris Benna
RILITE AGGREGATES
 3025 Mill Street
 Reno, NV 89502

RE: Rilite Pit - Fill Sand

Dear Mr. Benna:

Per your request, we have performed testing on the fill sand sampled by our laboratory on March 24th. Test results are as follows:

Sieve Size Analysis (ASTM C136/C117)	
U. S. Standard Sieve Size	Percent By Weight Passing Rilite Pit Fill Sand
3/8 Inch	100
No. 4	91
No. 8	56
No. 16	42
No. 30	32
No. 50	23
No. 100	15
No. 200	14.5

Atterberg Limits (ASTM D4318)	
Liquid Limit	No Value
Plasticity Index	Nonplastic

Moisture Density (ASTM D1557C)	
Maximum Dry Density	107.0 PCF
Optimum Moisture	10.0%

Mr. Chris Benna
RILITE AGGREGATES
March 26, 2014
Page 2

We appreciate this opportunity to provide our laboratory testing services. If you have any questions or require further information, please do not hesitate to contact us.

Sincerely,

CONSTRUCTION MATERIALS ENGINEERS, INC.



Steven L. Vineis
Laboratory Manager
svineis@cmenv.com
Direct: 775-737-7568
Mobile: 775-772-9921


Roger O. Corkill Jr., PE
Project Manager
RE Number 19868
Expiration Date 12-31-14
rcorkill@cmenv.com
Direct: 775-737-7581
Mobile: 775-722-5067



SLV:ROC:jy
Enclosure

v.lactive\1009\2014\fill_sand_03-26-14.doc

MOISTURE DENSITY CURVE



Test specification: ASTM D 1557-07 Method A Modified
 ASTM D 4718-87 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > #4	% < No.200
	USCS	AASHTO						
							22.0	14.5

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 107.0 pcf	104.0 pcf	CLASS A BACKFILL RILITE PIT
Optimum moisture = 10.0 %	12.0 %	

Project No. 1009 Client: RILITE AGGREGATES
 Project: RILITE AGGREGATES-AGGREGATE QUALITY TESTING

○ Location: PLANT STOCKPILE Sample Number: 28661

CME CONSTRUCTION MATERIALS ENGINEERS, INC.

Remarks:
 RECEIVED 3/24/2014

Figure

Tested By: D. NASH Checked By: S. VINEIS



6980 Sierra Center Parkway, Suite 90
Reno, NV 89511

March 26, 2014
File: 1009

Mr. Chris Benna
RILITE AGGREGATES
3025 Mill Street
Reno, NV 89502

RE: Rilite Pit – Class A Backfill

Dear Mr. Benna:

Per your request, we have performed testing on the Class A backfill sample you delivered to our laboratory. Test results are provided on the attached page(s) in comparison with the 2012 Standard Specifications for Public Works Construction (SSPWC), "Orange Book", specification requirements.

We appreciate this opportunity to provide our laboratory testing services. If you have any questions or require further information, please do not hesitate to contact us.

Sincerely,

CONSTRUCTION MATERIALS ENGINEERS, INC.

Steven L. Vineis
Laboratory Manager
svineis@cmenv.com
Direct: 775-737-7568
Mobile: 775-772-9921

Roger O. Corkill Jr., PE
Project Manager
RE Number 19868
Expiration Date 12-31-14
rcorkill@cmenv.com
Direct: 775-737-7581
Mobile: 775-722-5067



3/26/14

SLV:JAD:jj
Attachment

v:\active\1009\2014\rilite_pit_conc_sandlob_c'ass_a_bf_03-26-14 docx

CLASS A BACKFILL TEST RESULTS SUMMARY - RILITE PIT

Sieve Analysis

U.S. Standard Sieve Size	Percent Passing by Weight	
	ASTM C136/ASTM C117	SSPWC Specification ¹
³ / ₈ Inch	100	100
No. 4	91	90 - 100
No. 8	56	-
No. 16	42	-
No. 30	32	-
No. 50	23	10 - 40
No. 100	15	3 - 20
No. 200	14.5	0 - 15

Atterberg Limits

Test Type	Test Method	Sample Result	SSPWC Specification ²
Liquid Limit	ASTM D4318	No Value	-
Plasticity Index	ASTM D4318	Nonplastic	3 Maximum


Moisture Density

Test Type	Test Method	Sample Result	SSPWC Specification
Maximum Dry Density	ASTM D1557A	107.0 pcf	-
Optimum Moisture	ASTM D1557A	10.0%	-

¹ Specifications per Section 200.03.02 of the 2012 Standard Specifications for Public Works Construction.

² Specifications per Section 200.01.02 of the 2012 Standard Specifications for Public Works Construction.

MOISTURE DENSITY CURVE



Test specification: ASTM D 1557-07 Method A Modified
 ASTM D 4718-87 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > #4	% < No.200
	USCS	AASHTO						
							22.0	14.5

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 107.0 pcf	104.0 pcf	CLASS A BACKFILL RILITE PIT
Optimum moisture = 10.0 %	12.0 %	

Project No. 1009 Client: RILITE AGGREGATES Project: RILITE AGGREGATES-AGGREGATE QUALITY TESTING Location: PLANT STOCKPILE Sample Number: 28661	Remarks: RECEIVED 3/24/2014
--	---------------------------------------



Figure

Tested By: D. NASH Checked By: S. VINEIS